



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 195 Const Calendar Day: 242 Date: 01-Feb-2013 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, warm

Working Day If no, explain:

Diary: Dispute
General Comments
 Process RFIs 3175R00 and 3056R01. Track progress of FWS field work. Inspect caulking of cable bands along the south main span. Misc. MEP paperwork. Write diaries.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Proxy for Performance Caulking until their labor information is entered into PMIV.
 Damian Wilkenson, Joel Leal, and Jerry Rico spent the shift applying butyl rubber and bond break tape to cable bands CB 84S, 82S, 80S, and 78S.
 I inspected the cable band below CB 84S:
 86S: Caulking completed on 1/31/2013. Damage to UH, top, and OB side needs to be repaired
 88S: Caulking completed on 1/31/2013. Damage to UH, top needs to be repaired
 90S: Caulking completed on 1/31/2013. Damage to top groove needs to be repaired
 92S: Caulking completed on 1/31/2013. Damage to UH, top needs to be repaired
 94S: Caulking completed on 1/31/2013. Damage to DH, top needs to be repaired
 96S: Caulking completed on 1/30/2013. Slight damage to DH, OB side
 98S: Caulking completed on 1/29/2013 and cured without damage.
 I also talked to Damian W. about the damage to CB 98N. He said that he repaired it on 1/30/2013. I have not inspected it nor bought it off.
 The information about the damaged locations were sent to Scott Yeager and Ben Jones via email.

