



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 258 Const Calendar Day: 245 Date: 04-Feb-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type:

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast, cool AM; PC warm PM

Working Day If no, explain:

Diary: Dispute

General Comments

Bill Casey staff meeting 0800-0900. Track progress of FWS mechanical piping installation. Inspect NMS cable bands for cleanliness prior to caulking. Review FWS letters re cost increase of CCO 229 due to increased TOLCO costs, and cost of installing DIP thrust collar sections. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute

Cable Band Caulking 067 C-COA-SCE.067

At 1400, I inspected the cable band grooves along the north main span for cleanliness prior to caulking.

CB 102N, CB 100N, CB 96N, CB 92N, CB 90N, CB 88N, CN 86N, CB 84N, CB 82N, and CB 80N were all clean and I gave the approval to caulk.

CB 94 still needed cleaning to some degree.

CB 98N caulking was complete.

Everything above CB 80N was not ready for inspection.

This information was conveyed to Ben Jones, ABF. Ben later responded that the laborers had cleaned CB 94N and it was ready for reinspection.

04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary: Dispute

Tower Piping 127 0-000-000.127

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 258

Date: 04-Feb-2013 Monday

Damian Llanos left the site at 1200 for the day. Dave Law spent the afternoon shift installing the PS-25 spring canisters at the tower head.

CCO-187 **Bid Item: 001** **0-MSI-EFA.187** **MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary:

CCO 187 Piping **001** **0-MSI-EFA.187**

Dave Law and Damian Llanos spent the morning shift (0700-1200) installing the air relief valves on the 2 1/2" DW lines at PP 44, on both the EB and WB bridges. This work was directed in the response to 2443.

Dispute