



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 201 Const Calendar Day: 253 Date: 12-Feb-2013 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition foggy, overcast AM, Clear, warm PM

Working Day If no, explain:

Diary: Dispute

General Comments

Track progress of FWS pipe fitters. Meet with FWS sheet metal workers to lay out logistics for the tower head dehumidification system. Oversight of Performance Caulking of the cable bands along the south main span. Inspect and field release tower head dehumidification system ductwork. Inspect and field release for the modified PS-20 at the base of W2W per the response to RFI 2712R02. Discuss February estimate issues with ABF. Misc MEP paperwork. Write Diaries.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2

AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute

Cable Band Caulking 067 C-COA-SCE.067

Proxy for Performance Caulking until their information is in PMIV.

I arrived at the bottom of the South Main Span at 0900. Damian Wilkenson, Joey Leal, and Jerry Rico had completed caulking the bottom half of cable bands CB 78S through CB 84S and were working on installing butyl rubber and bond break tape on cable bands CB 100S and CB 102S. I inspected these cablebands and determined that the caulking was completed per Submittal 2570R01. However, cable band CB 82S had damage to the UH, IB side.

I returned to the bottom of the south main span at 1430. The Performance Crew had left for the day, but had completed CB 100S and 102S. I inspected the work and determined it conformed to Submittal 2570R01.

I reinspected CB 56S and found that on the DH, end groove caulking, at the bottom, the caulk bead was done over a piece of duct tape attached to the cable band, such there was not a bond between the caulk and the cable band. I informed Scott Yeager and Ben Jones of this and informed them that a this portion of the caulk bead would have to be cut out and re-caulked before I could buy off this cable band.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)

F.W. SPENCER AND SON, INC

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

