



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 098 Const Calendar Day: 253 Date: 12-Feb-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, patchy fog am, light wind, mild

Working Day  If no, explain:

Diary:

Dispute

Paint Cable System

February 12, 2013

Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

Painters worked on NMS suspender ropes, pp50 to pp60, for 3rd coat (gravel gray noxyde) today. METS' paint inspector, Joe Ullrich, inspected Pp50 to pp60 for 2nd coat this morning. The followings were found:

PPSuspende Rope

50AllGood

52NEHoliday and damage

54AllHoliday

56AllGood

58AllGood

60AllGood

Patchy fog started rolling in at 0900. Relative humidity was too high to paint. Fog started burning off at 1000. Painters did repair on pp 52 and 54 at around 1100 and started painting pp60. Pp60 was finished at 1200.

PPStartFinish

6011001200

Labor

(0700 to 1730 – 10 hours)

Laraine's Hour – 0700 to 1530

(Also see Mahmoud Khandaghabadi's dairy for labor and afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Woo, Laraine    Diary #: 098    Date: 12-Feb-2013    Tuesday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter	JNM	Manuel Berrios	0.00	0.00	0.00	0.00		<input type="checkbox"/>