



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:51 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 099 Const Calendar Day: 254 Date: 13-Feb-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition morning fog then clear at 1130, light wind, mild

Working Day  If no, explain:

Diary:

Dispute

Paint Cable System

February 13, 2013

Weather – morning fog then clear at 1130, light wind, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Joe Ullrich, inspected Pp50, 52, 56, 58 and 60 for gravel gray noxyde, and pp52 NE and pp54 for blue gray noxyde this morning. The followings were found:

PPSuspender Rope

- 50AllHoliday and blue gray showing through
- 52SE, SW, NWHoliday and blue gray showing through
- 52NEblue gray is good and ready for gravel gray
- 54Allblue gray is good and ready for gravel gray
- 56AllHoliday and blue gray showing through
- 58AllHoliday and blue gray showing through
- 60AllHoliday and blue gray showing through

Foggy this morning and painting conditions were not reached. Painting conditions reached around 1200noon. Painters started painting/repair at pp52. Painters had problem with the spray pump and switched to another pump at 1345. Painting started again at 1420. Pp52 was finished at 1510.

PPStartFinish

5213301510

Painting Suspender Rope – North Side Span

Pp16, 18 gravel gray were also inspected and ready for DTM.

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Luis Panyaqua

Laraine's Hour – 0700 to 1530

(Also see Mahmoud Khandaghabadi's dairy for labor and afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



---

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 099    **Date:** 13-Feb-2013    **Wednesday**

---

<b>04-0120F4</b>	<b>Bid Item: 081</b>	<b>0-000-000.081</b>	<b>CLEAN AND PAINT CABLE SYSTEM</b>
AMERICAN BRIDGE/FLUOR, A JV			

