



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 046 Const Calendar Day: 256 Date: 15-Feb-2013 Friday
 Inspector Name: Jalali, Parviz Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: 14-Aug-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition Partly Cloud

Working Day If no, explain:

Diary: Dispute
CCO # 184
 ABF CONTINUED WORK ON CCO # 184 SKYWAY LIFTING LUG AND REPAIR TODAY.
 SET UP SCAFFOLD IN SKYWAY AND GRIND LUG AREA

CCO-184 Bid Item: 001 0-SLL-EFA.184 Skyway Lifting Lug Repair
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW	8.00	2.00	0.00	0.00		No	<input type="checkbox"/>