



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:54 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 736 Const Calendar Day: 261 Date: 20-Feb-2013 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary:

Dispute

General Comments

Clear and cool

[checkbox]

GENERAL:

- Removed concrete test cylinders from water bath in the cure room at Pier 7, labeled, then delivered them to Sacramento Lab.
Extra Work Bills (Bid Item 9)
Worked on response to Submittal 2727R02 - CCO 216 - Hinge K Closure Pours: Central Concrete Mix Designs.
1430 hrs Hinge K Meeting
1530 CAT Meeting in which Hinge A discussions were held; mostly about roadway profile.
Sent a copy of the response for Submittal 2810 - Overhead Sign Structure: Shop Drawings to Ade Akinsanya at his request.
Sent a copy of Submittal 2748R01 to Pamela Gagnier at her request.

Hinge KE:

- Form removal on the Stem and Walls
Three surveyors are on site to lay out points for the "lift-off" survey next week. David Adams, Mike Bonnici, and Nicole Zbyczik with 2 trucks and a total station.
Pamela Gagnier is observing this location today.

Hinge KW:

- Formwork installation for W2 side of Seismic Joint continues.

Hinge AE and AW:

- Parvis Jalali is observing this location. See his diaries for details.

I accrued 2 hours of overtime today covering the Contractor's hours.

Table with 4 columns: CCO-235, Bid Item: 002, 0-ell-EFA.235, Hinge K - E Line Load Measurement System

Table with 8 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Includes rows for Surveyor and Equipment.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wilcox, Jason Diary #: 736 Date: 20-Feb-2013 Wednesday

000683	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
000047	VEHICLE					No	
		2.00	0.00	0.00	0.00		<input type="checkbox"/>
000046	VEHICLE					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
Diary:							Dispute
General Comments 002 0-e11-EFA.235							<input type="checkbox"/>
Observed three surveyors lay out the grade line in preparation of the lift-off survey.							