



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 103 Const Calendar Day: 261 Date: 20-Feb-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			
Condition	clear, calm, mild		

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

February 20, 2013
 Weather – clear, calm, mild

Painting Suspender Rope – South Main Span
 METS' paint inspector, Joe Ullrich, inspected Pp50 1st coat of DTM. Pinholes were observed. Painters started rinsing pp50 to pp54 and then pp 62 to pp72 first thing in the morning. Painters started mixing DTM at around 1100. Pp50 was still wet from rinsing when painters started painting. Painters moved to pp52 instead. SE and SW were finished before lunch and continued painting after lunch. NW and NE were finished at 1300 but holiday about 6" long was observed at 40ft from the bottom NE rope. Painter did a 2nd coat for all ropes later in the day. Painters then moved to pp54. Holidays were observed near mid section at NE rope. Painters then switched to a new machine and continued painting. All 4 ropes received a 2nd coat later in the day. After finished 2nd coat for pp52 and 54, painters moved to pp50. One coat of DTM was applied.

For pegalink, painters started mixing painter at around 1300. Painters started painting at 1430 at pp70. After finished pp70, painters moved to pp72, then pp68, 66 and 64. There was no issue with painting pegalink except the painter set the coupon for testing wet film thickness too low at some locations and no paint was on the coupon or the paint on the coupon was messed up.

PPStartFinish Remark

- 5211301445DTM - 2 coats applied(holiday NE 1st coat, ALL received 2nd coat)
- 5413101525DTM – 2 coats applied (holidays NE 1st coat, ALL received 2nd coat)
- 5015451610DTM – 1 coat applied (2nd coat, 1st coat applied on 2/15)

- 7014301500pegalink
- 7215001540pegalink
- 6815451615pegalink
- 6616201650pegalink
- 6417001730pegalink

Labor

(0700 to 1730 – 10 hours)
 Leon Cirney, Ron Morgan, Sage Ray, Richard Salcido, Brandon Gaya, Manuel Barrios, Luis Panyaqua, Jorge Diega

Laraine's Hour – 0830 to 1800 -1 hour OT (field 0900 to 1730)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 103 Date: 20-Feb-2013 Wednesday

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LEON CIRNEY	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		BRANDON GAYA	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.50	0.00	10.50		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.50	0.00	10.50		<input type="checkbox"/>

