



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 206 Const Calendar Day: 262 Date: 21-Feb-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, warm

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

Weekly safety meeting 0800-0900. Track progress of FWS work on extra work on mechanical piping and tower head dehumidification unit. Inspection of Performance Caulking of north main span cable band gaps. Discuss main cable painting requirements with Saman Solheilifard. Misc. MEP paperwork and diary writing.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2  
 AMERICAN BRIDGE/FLUOR, A JV

**Diary:** Dispute

**Cable Band Caulking** 067 C-COA-SCE.067

Proxy for Performance Caulking until their labor information is uploaded into PMIV.

Damian Wlikenson, Heath Cook, Jerry Rico, and Joey Leal completed installing butyl rubber on CB 80N, 82N, and 84N prior to the 1000 break. After break to end of shift, the crew completed caulking of CB 66N through 74N. Damian informed me that since no other cable bands had been cleaned for the caulk installation, they did not have enough work for an entire shift; they will not return to the site until next Monday or Tuesday.

Cadwelds were observed sticking out of the caulk bead of CB 72N and CB 76N. The crew was informed of this, but no work was directed.

I also informed Ben Jones, ABF, that the weep holes in cable bands CB 68N through CB 74N were in the wrong place and would have to be redone.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute

**Dehumidification System** 128 0-000-000.128

Mark Yip, Steve Mosely, and Craig Perry worked in the north chimney of the tower head installing ductwork from the dehumidification unit to the exhaust registers.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 206 Date: 21-Feb-2013 Thursday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	2.00	0.00	0.00	2.00		<input type="checkbox"/>

### Diary:

Dispute

**CCO 187 Extra Work at Force** 001 0-MSI-EFA.187

### Account

The FWS crew spent the morning shift working off site, but returned to the site from 1300 to the end of shift removing the fit up stub beam for the modified PS-2 under the W2E cap beam. This beam was removed such that it could be blasted and painted.