



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 772 Const Calendar Day: 262 Date: 21-Feb-2013 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day  If no, explain: President's Day

Diary:

Dispute

General Comments

Clear and cool

GENERAL:

- Site visit to Hinge KE to talk about how steps will be placed in the concrete ballast pour next week.
- 0800 hrs Safety Meeting
- Email review
- Substation visit to get familiar with access in preparation for a tour this morning for State Representatives.
- Diary work
- Work on response to Submittal 2727R02 – CCO 216 – Hinge K Closure Pours: Central Concrete Mix Designs.
- Tour for PECG officer, EPA representative, and two representatives from Barbara Boxer's office.
- While on the tour stated above, we heard a loud noise and saw that something had fallen to the East of Tower T1. Upon further looking a crane boom was observed to have fallen during Temporary Truss removal. Bill Casey was next to me and the phone calls started immediately.
- I met with Thanh Le at the Sub Station to gain access for him and the tour he was giving.
- Diary work
- Continued to work on Submittal 2727R02.

Hinge KE:

- Form removal on the Stem and Walls
- Pamela Gagnier is observing this location today.

Hinge KW:

- Formwork installation for W2 side of Seismic Joint continues.

Hinge AE and AW:

- Parvis Jalali is observing this location. See his diaries for details.

I accrued 2 hours of overtime today covering the Contractor's hours.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 772

Date: 21-Feb-2013

Thursday

---

Unskilled Laborer	Ray Bedolla	0.00	0.00	0.00	0.00	<input type="checkbox"/>
-------------------	-------------	------	------	------	------	--------------------------

