



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 760 Const Calendar Day: 265 Date: 24-Feb-2013 Sunday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower . They started at 7:00 AM.

Jonathon , Robert , Ryan , Richard , Huang , & Mathew had to work on erection tower . Crews had to disassemble the East side of the working platform at 150 meters . They had to remove the hand rails , plywood , joists , & the vertical supporting members

Nick had to fly the skip box to the site at 8:30 AM. Crews had to load the box with the materials , & fly them out of the site . They started at 7:15 AM.

In addition to that , crews had to install the hand rail on the West side of the working platform to leave the access open to the side spans . Crews were done at 10:30 AM.

After that , Robert & Richard had to work on the catwalk at 160 meters . Crews had to mobilize their tools , equipments, & reroute the gas line , cut the welds , remove some of the bolts , & prepare to pull the West catwalk out of the site . They started at 10:50 AM. Crews were done at 1:35 PM. Nicolaus flew the West catwalk & set it on the W line at 1:40 PM.

Then , crews had to hook the basket to reach the top light fixtures , disconnect the power lines , & prepare to remove the top truss from 160 to 145 meters . They were done at 3:00 PM.

Jonathon & Ryan had to work on the W line . Crews had to dismantle the platform , prepare to fly & set the sections on the barge . They started at 11:00 AM.

In addition to that , crews had to work on the W line rigging materials in & out of the tower & work with the other crews in all areas .

Huang & Mathew had to work on miscellaneous activities . Crews had to work on house keeping on the top , snug , mark 1/2 turn , & tension the bolts on the orgami closure plates on the West side of the saddle ( Total 6 Bolts ) , & work with the other crews on the catwalk removal . They started at 11:00 AM.

In addition to that , crews had to work with the other crews in all areas , & work on the barricade brackets at 123 meters .

All tower crews were done at 3:00 PM. They had to wrap up their tools & equipments . Crews left at 3:15 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms  
 AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4   
 **Inspector Name:** Daouk, Sami   
 **Diary #:** 760   
 **Date:** 24-Feb-2013   
 **Sunday**

Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE		0.00	8.00	0.00	0.00	No	<input type="checkbox"/>