



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 107 Const Calendar Day: 266 Date: 25-Feb-2013 Monday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind, mild

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

February 25, 2013
Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

I arrived at jobsite at 1000 (Mahmoud K did early morning shift) METS' paint inspector, Joe Ullrich, inspected pp62 to pp86 for gravel gray noxyde. All ropes had pinholes.

Painters (Manuel's crew) started painting pp72 gravel gray noxyde at 1030. Painters finished painting pp72, 70, 68, 66, 64 and 62 at 1450.

Painters (Sage's crew) started painting pp74 gravel gray noxyde at 1030 (see Mahmoud's diary). Painters finished painting pp74, 76, 78, 80, 82, 84 and 86 at 1510.

PP (Gravel Gray)RopeStartFinish Remark

- 62SW, NE14201450noxyde – gravel gray (3rd coat)
- SE, NWnoxyde – gravel gray (2nd coat)
- 64ALL13401410noxyde – gravel gray (3rd coat)
- 66ALL13001325noxyde – gravel gray (3rd coat)
- 68ALL11501210noxyde – gravel gray (3rd coat)
- 70SE, NW, NE11151140noxyde – gravel gray (3rd coat)
- SWnoxyde – gravel gray (2nd coat)
- 72NE 10301110noxyde – gravel gray (3rd coat)
- 84ALL14051420noxyde – gravel gray (2nd coat)
- 86ALL14501510noxyde – gravel gray (2nd coat)

Painting Suspender Rope – North Side Span

Painters painted pp10 and pp12 with blue gray (R. Malagon and J. Flores)

Labor

(0700 to 1730 – 10 hours)

Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Brandon Gaya, Luis Panyaqua, Manuel Barrios, Jorge Diega, Richard Salcido, Ricardo Malagon, Jorge Flores



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 107 **Date:** 25-Feb-2013 **Monday**

(See Mahmoud's diary for additional labors and the washing crew)

Laraine's Hour – 0800 to 1700 (field 1000 to 1600)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter		JORGE FLORES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

