



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 776 Const Calendar Day: 268 Date: 27-Feb-2013 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain: President's Day

Diary:

Dispute

General Comments

Clear and cool

GENERAL:

- Site visit to Hinge KE for the ballast concrete pour. It started at 0730 hrs and lasted until about 1330 hrs. Minor concrete mix DM0PP5EA.
- Site visit with Hardik Patel to Hinge KW so he could takes measurements at the W2 blockout for the seismic joint.
- 1430 hrs Hinge K meeting; was postponed to 1500 hrs.
- 1530 hrs CAT Meeting lasted until 1730.
- Forwarded email from METS regarding Submittal 2810 to TY Lin so they could update their response to the same submittal. METS comments were not incorporated into the original response so an update has to be sent to ABF.

W2:

- Concrete pour at the South side "blister" of the transverse tendons at W2. The North side is being formed today.

Hinge KE:

- Ballast concrete pour was completed today by 1330 hrs.
- Soffit patching is being performed here today.

Hinge KW:

- Forming up the form wall of the Rapid Set concrete pour for the seismic joint.
- Forming of the North side "blister" that covers the transverse tendons continues today.

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

I accrued 2 hours of overtime covering the Contractor's hours of operation.

CCO-208	Bid Item: 001	0-HKC-000.208	Hinge K Coordination					
CONCO PUMPING								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Wilcox, Jason **Diary #:** 776 **Date:** 27-Feb-2013 **Wednesday**

Unskilled Laborer	Ray Bedolla	0.00	0.00	0.00	0.00	<input type="checkbox"/>
-------------------	-------------	------	------	------	------	--------------------------

