



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 110 Const Calendar Day: 269 Date: 28-Feb-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind, mild

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

February 28, 2013

Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Rex Jones, inspected pp62 to pp86 for DTM repair this morning. The followings were found:

PP Suspender Rope

62ALLDTM - Good

64SEDTM - holidays

SW, NE, NWDTM - Good

66SE, NEDTM – holidays 20ft down and at 50ft

SW, NWDTM - Good

68ALLDTM - Good

70ALLDTM - Good

72ALLDTM - Good

74ALLDTM - Good

76ALLDTM - Good

78ALLDTM - Good

80ALLDTM - Good

82SWDTM - Good

84ALLDTM - Good

86SW, NWDTM – holidays 30ft down

SE, NEDTM - Good

Painters started mixing 5 gallons of DTM at 0900. Painters then did manual DTM repair at 86. Painters started painting pp64, SE rope, with machine at 1130 and finished at 1140. Painters started repairing pp66 after lunch manually.

PP (DTM) RopeStartFinish Remark

64SE11301140DTM repair (4th coat)

66SE, NE1300local repair

86SW, NW09451100local repair

(See John Lyon's diary for NMS gravel gray and DTM repair at pp44 and pp46.)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 110 **Date:** 28-Feb-2013 **Thursday**

Labor
 (0700 to 1730 – 10 hours)
 Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Manuel Barrios, Jorge Diega
 (See Mahmoud's diary for additional labors and the washing crew)
 Laraine's Hour – 0700 to 1530 (field 0800 to 1415)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV						
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JORGE FLORES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

