



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 111 Const Calendar Day: 270 Date: 01-Mar-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition morning fog, clear by 1100, calm, mild

Working Day [checked] If no, explain:

Diary: Dispute
Paint Cable System
March 1, 2013
Weather - morning fog, clear by 1100, calm, mild
Painting Suspender Rope - South Main Span
METS' paint inspector, Rex Jones, inspected pp62, pp64 and pp86 for DTM repair this morning. The followings were found:
PP Suspender Rope
64SEDTM - good
66SE, NEDTM - good
86SW, NWDTM - good
Painting Suspender Rope - North Main Span
Painters started prepping pp50 to pp58 for painting. Painters wrapped the bottom 4ft with plastic. (see Mahmoud's diary for afternoon shift and DTM repair at pp40, 44 and 46)
CCO Removing Glue Remnant on Ropes - South Main Span
2 labors (Manuel Barrios and Jorge Diega) started removing glue from pp50 to pp86 this morning from 0730 to 0830.
Labor
(0700 to 1730 - 10 hours)
Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Manuel Barrios, Jorge Diega
(See Mahmoud's diary for additional labors and the washing crew)
Laraine's Hour - 0700 to 1530 (field 0830 to 1400)

Table with 4 columns: Bid Item, Item Description, Contractor, and Remarks. Row 1: 04-0120F4, Bid Item: 067, C-PWS-116.067, Install & Adjust PWS 116-120, AMERICAN BRIDGE/FLUOR, A JV

Table with 4 columns: Bid Item, Item Description, Contractor, and Remarks. Row 1: 04-0120F4, Bid Item: 081, 0-000-000.081, CLEAN AND PAINT CABLE SYSTEM, AMERICAN BRIDGE/FLUOR, A JV

Table with 7 columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 111 Date: 01-Mar-2013 Friday

Painter	CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JORGE FLORES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	LUIS PANYAQUA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	LEON CIRNEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	RICHARD SALCIDO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	SAGE RAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	JORGE DIEGA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	DANIEL DURAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>

