



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 112 Const Calendar Day: 271 Date: 02-Mar-2013 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition cloudy, lite wind, mild

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

March 2, 2013

Weather – partly cloudy, light wind, mild

Painting Suspender Rope – South Main Span

Pp48, NE rope was rinsed this morning. METS' paint inspector, Rex Jones, inspected 2nd coat of zinc primer repair for NE, NW and SE ropes. All ropes were accepted and ready for pegalink.

PP (Pegalink)RopeStartFinish Remark

48NE10351045Pegalink repair (2nd coat - entire rope)

NW, SEPegalink touch up (paint damage areas only)

Painting Suspender Rope – North Main Span

Painter did zinc primer touch up at pp56, 58 and 60. Washing crew did washing at pp62, 64 and 66.

METS' inspector, Rex Jones, did SP1 inspection on pp62 and pp64 and both panel points were accepted.

PPRope(1st coat/2nd coat)Remark

56ALL1000/1400Zinc primer repair

58ALL1100/1500Zinc primer repair

60 ALL1130/1600Zinc primer repair

PPRopeSP1

62ALLaccepted by QA

64ALLaccepted by QA

66ALLpending for inspection

PP50, 52 and 54 are ready for pegalink. Painters need to rinse all ropes before applying pegalink.

Painting Suspender Rope – North Side Span

Painter applied gravel gray at pp40 bottom 15ft. Painters did DTM repair at various locations. Painters removed plastic and cleaned up the bottom 4ft at pp40 to pp14.

Painters painted the suspender rope below the zinc button at pp14 to 20, and pp32 to 40. Painters also did zinc repair at pp22 to 30. (See Victor P's diary)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 112 **Date:** 02-Mar-2013 **Saturday**

Labor
 (0700 to 1730 – 10 hours)
 Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Manuel Barrios, Jorge Diega, Richard Salcido, Daniel Duran, (and washing crew)

Laraine's Hour – 10 Hours OT - 0700 to 1730 (field 0800 to 1700)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV						
Painter		CHRIS MAZZA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE FLORES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	10.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	10.00	0.00	10.00		<input type="checkbox"/>

