



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 766 Const Calendar Day: 273 Date: 04-Mar-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the sit at 6:50 AM. Crews had to work on miscellaneous activities on the tower . & work on the erection tower removal . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters .

William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Anthony , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the erection tower . They had to cut the corner gussets , install yoyos on trusses , remove the existing temporary lugs the platform at 145 meters , they started at 7:15 AM.

In addition to that , crews had to set the man basket on the West chimney to remove the elevator existing brackets from elevation 150 to 158 meters (5 brackets on each of the North & West chimneys) . Crews were done at 12:00 PM.

In the afternoon , crews had to work on center section for the platform at 117 meters . Crews had to pull it out of the platform at 112 meters . They had to hook the East end of the section to the crane , set dully on the West end , set chain falls to pull it forward , fly , & set it on the barge . They started at 12:40 PM. The section was out of the site at 1:50 PM. it was on the barge at 2:10 PM.

After that , crews had to work on the side span shrouds . They left at 2:20 PM.

Richard , Huang , & Mardonio had to work on miscellaneous activities on the site . They had to install 2 float on the South chimney to work on the drainage plate , prepare to cut & remove the grating to install the South ladder , install the remaining grating clips on the top diaphragm at 156 meters . They started at 7:30 AM. They were done at 12:00 PM.

In addition to that , crews had to work on South permanent ladder from 143 meters to 150 meters . Crews had to cut the grating under the ladder , relocate the platform bracing beam , weld it to the center section of the platform at 145 meters , They started at 12:45 PM. Crews were done at 2:40 PM.

Nicolaus flew the ladder section to the site at 2:45 PM. Crews had to set the ladder in place , plumb , install & snug the bolts . They were done at 3:10 PM.

Check Mohammad report for the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 766 Date: 04-Mar-2013 Monday

Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	25.00	0.00	33.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	3.00	0.00	11.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No	
			8.00	2.00	0.00	0.00		<input type="checkbox"/>