



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 755 Const Calendar Day: 274 Date: 05-Mar-2013 Tuesday
 Inspector Name: Wilcox, Jason Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00
 Federal ID:
 Location:
 Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
 Precipitation Condition Light Rain

Working Day If no, explain:

Diary:

Dispute

General Comments

Sporadic showers

GENERAL:

- Email review
- Prepare for the "Trial batch" for mix #P8A5C2V3 at Central Concrete. The trial batch started around 0930 hrs and lasted until about 1130. The first mix was out of specification with regards to the total weight of cementitious materials being less than 1% within design. A second batch was mixed and the batch had to be manually adjusted to get within specifications. According to the operator in charge of proportions, with a small 3 yard batch the tolerance is harder to attain. Slump flow of the second batch is still too low, so Glennium was added. Still too low, so more Glennium was added. Once again it was too low so more was added for a total of 32 ounces to achieve 610mm by 610mm, which meets the minimum of 650mm +/- 50mm. I took 6 cylinders for testing.
- Site visit to Hinge K

Hinge KE:

- Soffit patching is being performed here today.
- Top deck form installation

Hinge KW:

- Forming of the support plates.
- Rebar installation for the Rapid Set concrete side of the seismic joint

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

CCO-208	Bid Item: 001	0-HKC-000.208					Hinge K Coordination	
CONCO PUMPING								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 755

Date: 05-Mar-2013 Tuesday

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Pat Finley continues to patch the interface between YBITS and the Hinge K closure.