



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 116 Const Calendar Day: 276 Date: 07-Mar-2013 Thursday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition cloudy, calm am, light to moderate wind pm, cold

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

March 7, 2013

Weather – cloudy, calm am, light to moderate wind pm, cold

Painting Suspender Rope – South Main and Side Span
METS' inspector, Rex Jones, accepted DTM at pp48, NE, NW and SE ropes.

Painters continued on repairing paint damage at the split collar area from pp50 to pp86. Painter, Rafael S., did gravel gray touch up from 0900 to 1130.

Painters started working on the suspender separators from pp38 to 46 today. Separators were cleaned, repaired with zinc primer and applied with pegalink:

PPSeparator

- 38top tierpegalink and zinc repair
- 40top tierpegalink
- 44top tierpegalink and zinc repair
- 46top tierpegalink
- 2nd tierpegalink and zinc repair

METS' inspector, Charlie Steward, and QC, Fred Hogan, prepared punchlist for South pp10 to pp30 this afternoon:

- PP
- 10-remove tape on south ropes
- 12-clean overspray top 3ft
- 14-repair lower 10ft
- 16-NW – 8ft holiday
- Excessive paint at bottom
- 18-SW-paint damage at bottom
- NW-need DTM touch up on whole rope
- 20-paint damage at separator
- 22-need DTM touch up top 10ft
- SW-paint damage at separator
- 24-paint damage at separator
- Paint damage at 4ft down from separator
- 26-paint damage at bottom 12ft and at separator



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 116 **Date:** 07-Mar-2013 **Thursday**

28-paint damage at separator
 30-NE-need touch up and paint damage at separator

Painting Suspender Rope – North Main Span
 Painter continued with sp1 washing on pp84, pp86 and pp88 this morning. They were accepted for SP1 today.

Labor
 (0700 to 1730 – 10 hours)
 Leon Cirney, Ron Morgan, Fred Hogan, Jorge Diega, Manuel Barrios, (Washing crew - Bill Paderate, Bill Gatewood, Dan Felix, Genier Valdez), Rafael Serrano

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0800 to 1645)

SP1 status
 PPDate Accepted Zinc Repair
 502-26-13 accepted
 522-27-13 accepted
 542-26-13 accepted
 562-28-13 accepted
 583-1-13 accepted
 603-1-13 accepted
 623-2-13 accepted
 643-2-13
 663-3-13
 683-4-13
 703-4-13
 723-4-13
 743-5-13
 763-5-13
 783-5-13
 803-6-13
 823-6-13
 843-7-13
 863-7-13
 883-7-13

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor									
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute	
Contractor:		AMERICAN BRIDGE/FLUOR, A JV							
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>	
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>	
Painter		SAGE RAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>	



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 116

Date: 07-Mar-2013 Thursday

Painter	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	RICHARD SALCIDO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	LUIS PANYAQUA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	GENIER VALDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	RAFAEL SERRANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	CARLOS ESPARZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	BILL PADERATZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	BILL GATEWOOD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	DAN FELIX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	LEON CIRNEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>