



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 770 Const Calendar Day: 277 Date: 08-Mar-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to tension the tower anchor rods & work on miscellaneous activities . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Anthony & his crews were pulled out of the site at 7:10 AM. Casey had to work on the man basket flying the painters to work on the suspender ropes cross spreaders . All other crews had to work on the East end removing the lower working platforms .

Mardonio had to work on the shrouds with Bob .

Richard & Huang had to work on miscellaneous activities on the top of the tower . Crews had to work on the orgami drainage closure plate . They had to tap the 2 - 16 mm. holes , install , snug , tension to the bolts , & weld the plate to the orgami closure plate . They started at 7:10 AM. Crews were done at 9:15 AM.

After that , crews had to work on the permanent ladder on the South side of the tower . Crews had to clean the lugs , set them in place , install , snug the bolts , & tack weld the brackets . They started at 9:45 AM.

In addition to that , crews had to work on safety hand rails on the North side of the platform at 145 meters . They had to set , & weld the hand rails to block the access to the tower crane .

Certified Coating crews had to work on the saddles cover plates . Crews had to clean & caulk the East & West plates . Jorge , Armando , & Manuel had to mobilize their tools , equipments. Reroute the air & power lines to the top of the diaphragm at 156 meters . They were done at 8:30 AM. Charlie had to check on the crews performance . at 1:00 PM. crews were called to stop working on the saddle cover plates . They had to wrap up their tools & equipments. crews left at 1:30 PM.

Manuel had to stay on the platform at 145 meters . He had to clean the excess paint around the tower pull back brackets on the West & South tower shafts splice plates , on the A plates , on the grillage & tower shaft sides . He started at 1:35 PM.

In addition to that , he had to clean the surfaces & apply primer coat on the splice plates to cover the bared steel .

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-HEA-TSW.053 Tower Head Tower SW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 770

Date: 08-Mar-2013 Friday

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002086	WELDING MACHINE, PLASMA ARC					No		<input type="checkbox"/>
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE					No		<input type="checkbox"/>
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L05-ESW.078 Tower Lift 05 External Paint Tower SW
CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	MANNY BERRIOS-BAQEDANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Piledriver	JNM	ARMANDO ABERTA	6.00	0.00	0.00	6.00		<input type="checkbox"/>