



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 277 Date: 08-Mar-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind am, moderate to strong wind pm

Working Day [checked] If no, explain:

Diary:

Dispute

Paint Cable System

[checkbox]

March 8, 2013
Weather – clear, light wind am, moderate to strong wind pm, cold

Painting Suspender Rope – South Main and Side Span

Painters continued working on the suspender separators from pp36 to 46 today. Separators were cleaned, repaired with zinc primer and applied with pegalink and blue gray noxyde:

PPSeparator

- 362nd tierpegalink and zinc repair
38top tierblue gray noxyde and 2nd coat zinc repair
2nd tierpegalink and zinc repair
40top tierblue gray noxyde
2nd tierpegalink and zinc repair
44top tierblue gray noxyde and 2nd coat zinc repair
2nd tierpegalink and zinc repair
46top tierblue gray noxyde
2nd tierblue gray noxyde and 2nd coat zinc repair

Painting Suspender Rope – North Main Span

Painter started applying 1st coat of pegalink from pp50 to pp60. Painters had problem with the machine in the morning. Painters switched to a new trigger box and started painting at pp50at around 1130. Painters did a 2nd pass on SE rope at pp50 because one of the tip was plugged during the 1st pass in the morning. (see also Tailin Liu's diary from 1245 to 1500)

PP (Pegalink)RopeStartFinish Remark

- 50ALL08451145pegalink (1st coat)
SE16101615pegalink (1st coat) – 2nd pass
52ALL12081325pegalink (1st coat)
54ALL12321400pegalink (1st coat)
56ALL14101445pegalink (1st coat)
58ALL14501520pegalink (1st coat)
60ALL 15301555pegalink (1st coat)



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 117    **Date:** 08-Mar-2013    **Friday**

Painters started applying pegalink at the bottom 4ft at pp38 to pp44 this morning from 0800 to 1200. Zinc repair was accepted by METS inspector, Charlie Stewart, at these locations. Zinc repair at pp36 was accepted right after lunch and painters started applying pegalink. Painters also applied pegalink at pp46.

**Labor**

(0700 to 1730 – 10 hours)

Leon Cirney, Ron Morgan, Fred Hogan, Jorge Diega, Manuel Barrios, Daniel Duran ok  
 (N pp36 to 46 bottom 4ft - Rafael Serrano, Albert Serrano, Luis Panyaqua), Richard Salcido (zinc repair-N pp78 to 64)  
 Adilberto Leon, Casey Lux (separator)

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0800 to 1645)

NMS - SP1 status  
 PPDate AcceptedZinc Repair

- 502-26-13accepted
- 522-27-13accepted
- 542-26-13accepted
- 562-28-13accepted
- 583-1-13accepted
- 603-1-13accepted
- 623-2-13accepted
- 643-2-13
- 663-3-13
- 683-4-13
- 703-4-13
- 723-4-13
- 743-5-13
- 763-5-13
- 783-5-13
- 803-6-13
- 823-6-13
- 843-7-13
- 863-7-13
- 883-7-13

**04-0120F4      Bid Item: 067      C-PWS-116.067      Install & Adjust PWS 116-120**  
 AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 081      0-000-000.081      CLEAN AND PAINT CABLE SYSTEM**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		RAFAEL SERRANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 117    **Date:** 08-Mar-2013    **Friday**

Painter		BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		LUIS PANYAQUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ADILBERTO LEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BILL GATEWOOD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DAN FELIX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GENIER VALDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ALBERT SERRANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>