



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 216 Const Calendar Day: 280 Date: 11-Mar-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition PC, cool AM; clear, cool windy PM

Working Day If no, explain:

Diary: Dispute
General Comments
 Bill Casey Staff meeting 0800-0900. Track progress of FWS mechanical piping and dehumidification system installation. Oversee cable band caulking.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Damian Wilkerson, Jerry Rico, Joey Leal, and Heath Cook spent the shift packing butyl rubber in the cable band grooves of CB 112N and 114N, then caulking.
 I inspected cable bands 116N, 112S, 114S, and 116S. All were clean of zinc paste, but had rust inside the cable band grooves. I informed Ben Jones, ABFjv, that these cable bands needed paint repair before they could be caulked.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Diary: Dispute
Bike Path MEP 125 0-000-000.125
 Damian Llanos spent the shift welding utility outlets on sections of 2 1/2 domestic water pipe for installation along the bike path. Dave Law and Naciso Biagi assisted.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								

