



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:47 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 829 Const Calendar Day: 281 Date: 12-Mar-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0700 1730 Break: 30min Over Time: 2hr

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Foggy (AM); partly cloudy and warm (PM)

GENERAL:

- Opened the storage yard gate
- Observed the 20 second pre-pour for the FSHCC in the storage yard

Hinge KE:

- Top deck formwork installation.

Hinge KW:

- Place Trelleborg units
- Rebar is too high at the South end, so the contractor had to manipulate the cage to gain minimum coverage.
- Placing rebar for the FSHCC pour.
- Discussions with ABF about rebar and threaded rods

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

I accrued 2 hours of overtime covering the Contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

HARRIS SALINAS REBAR

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
Ironworker	JNM	ERIC CRETOU	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	SOCRATES AMEZCUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	HECTOR LEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
*E0080354	TRUCK	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 829

Date: 12-Mar-2013 Tuesday

Contractor: CONCO PUMPING

Carpenter	JNM	Rafael Gomez	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Carpenter	JNM	Pat Finley	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00	<input type="checkbox"/>