



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 773 Const Calendar Day: 282 Date: 13-Mar-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on side span catwalk & work on miscellaneous activities on the tower . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations

Anthony , Jonathon , & Ryan had to work on the West side span . Crews had to work on the South side span catwalk frame . They had to remove the 4 hydraulic jacks & fly them out of the site , work on house keeping , prepare to work on the North & South catwalk frames .

They started at 7:30 AM. Crews had to wait for Richard & Huang to complete welding the stiffener plates on the top beam for the North catwalk .

The cross beam for the North catwalk was done at 12:00 PM. Crews had to fly , set the beam , hook the catwalk cable to the beam , install & tension the bolts . They started at 12:40 PM. Crews were done at 2:10 PM.

Then , crews had to work on the South side span catwalk . They had to remove the top beam , fly , set on the E line , & work with Richard on the lay out , grind , & clean the beam .

Richard , Huang had to work on the modifications for the permanent platform at 53 meters for the 2nd day , work on the North catwalk cross beam , & they had to work with the other crews on the top of the tower .

Crews started to weld the 6 back stiffeners for the North catwalk at 7:30 AM. They had to clean , grind , heat the welding areas , & weld the stiffeners . Crews were done at 12:00 PM.

Then , Huang had to work on the permanent platform at 53 meters . He had to weld new attachments brackets to the existing beams . He started at 1:00 PM.

Mardonio & Mathew had to work on the orgami plates on the East side . Crews had to remove the last few bolts on the South chimney , place beveled washers , install new bolts , & tighten the bolts . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews had to mobilize their tools , equipments to work on the ladder inside the saddle Crews had to work on the remaining holes for the side brackets . They started at 8:30 AM.

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 773

**Date:** 13-Mar-2013

**Wednesday**

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
2288	WELDER, 600 AMP					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>
*E0090562	TOWER CRANE					No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri**  
 AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE**  
 CERTIFIED COATINGS COMPANY

