



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 270 Const Calendar Day: 283 Date: 14-Mar-2013 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: No Inspection

Shift Hours: 07:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:	Dispute
General Comments	<input type="checkbox"/>
<p>I performed general SAS office duties. I attended the weekly safety meeting. I observed the tower demolition ongoing. Truss demo is not active until the crane is repaired and a submittal plan is approved.</p> <p>Tower D E/B appears to be 5-25 percent complete. Tower D W/B appears to be 80 percent complete. Tower F appears to be 0 percent complete.</p> <p>Tewer C appears to be 5 percent complete. Removal of Tower C has just began. Contractor is spraying water on molten metal at shore near Torpedo building.</p> <p>Span C-D appears to be 100 percent complete. Span D-F E/B appears to be 67 percent complete. Span D-F W/B appears to be 75-83 percent complete. Truss and Tower B-C E/B appears to be 13 percent complete. Truss and Tower B-C appears to be 22 percent complete. Tower A at E2 is roped off and about to begin removal.</p>	

