



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 775 Const Calendar Day: 284 Date: 15-Mar-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 02:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

In the morning I had to go to Dutra yard for RN1A & RN1B fender concrete pour . I left at 6:30:AM. Conco crews came to the site at 7:00 AM. The concrete pump came to the site at 7:10 AM.

The 1st concrete truck came to the site at 7:20 AM. Crews had to prime the pump . They were done at 7:40 AM. The concrete pour started on RN 1A at 7:45 AM. Crews had to pour 1.2 meters per lift , go to RN 2A pour 1.2 meter lift . Following the same procedures for the entire pour , The concrete was done at 1:40 PM. 116 cubic meters were delivered to the site . 112 meters were used for the pour . I had to make 8 test cylinders . I was back at 2:10 PM.

Mohammad had to cover the tower activities .

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
2288	WELDER, 600 AMP						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

---

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 775    **Date:** 15-Mar-2013    **Friday**

---

04-0120F4	Bid Item: 053	T-HEA-ASE.053	Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri AMERICAN BRIDGE/FLUOR, A JV
-----------	---------------	---------------	---

