



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 223 Const Calendar Day: 287 Date: 18-Mar-2013 Monday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, warm.

Working Day If no, explain:

Diary: Dispute
General Comments
 Bill Casey Staff meeting 0800-0900. Track progress of FW Spencer mechanical piping and dehumidification system installation. Misc MEP paperwork, and write diaries.

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 CERTIFIED COATINGS COMPANY

Diary: Dispute
Main Cable Painting 081 0-000-000.081
 On the north main span, the CCC crew was performing SP-1 cleaning prior to galvanizing repair and caulking between CB 70N and CB 62N. Between CB 86N and CB 94N, they were performing gravel gray noxyde touch up on the cable ropes below the buttons.
 On the South Main Span, the crew was doing galvanizing repair above CB 68S.
 At 1600, I inspected the cable between CB 44S and CB 46S, and CB 44S. It is free of zinc paste. Unfortunately, while I could see the top of the cable and CB 44S, there is no access to the top of the cable (the ladder has been removed) and the enclosure is shut in the bay between CB 46S and CB 44S. As such, I could not inspect the cleanliness of the handropes.
 Stuart Ross went down the north main span. I spoke with him on 3/19/2013. He said with the exception of one spot, just below CB 44N, on the onboard side, the bay between CB 46N and CB 44N was free of zinc past.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute

