



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 191 Const Calendar Day: 287 Date: 18-Mar-2013 Monday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 49 12 PM 65 4PM 61
 Precipitation Condition Partly Cloudy

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

03-18-13, Monday, Partly Cloudy, 45-66 F - Cable Suspender Rope Paint (North/South Main Span)

- Arrived office around 07:15, checked e-mail and went to field around 07:50 AM without attending staff meeting today.
- At field, saw hot water rinse at N62. QC -Fred & three painters were in N52 area.
- QC - Fred performed condition check, R/N - 71.2 %, Dry T = 53.0 F, DP = 44.5 F, Wet Boud = 48.5 F & Rope Surf T = 51.8 F ---> 51.8 - 44.5 = 7.3 F > 5 F OK.
- Talked to QC/QA-Rex/Fred:
- N50: SW rope - re-paint. N52: SW rope - hand touch up on Gravel Grey then DTM on touched area.
- N54: Repaint SE & SW ropes. R56 - OK. N58: Repaint NE, SE & SW ropes. N60: Repaint NE, SE & SW ropes. Repaint by DTM due to found holidays.
- Painter Rick performed touch up Gravel Grey paint on N52-SW rope (from 09:00 - 11:40 AM).
- Crew performed water rinsing on DTM repairing 9 ropes (from 09:15 to 10:30 AM).
- ABF Scott drop gas tanks - 2 Green & Blue cylinder racks at the deck area near N68.
- Rex told me there was a issue for seperator caulking to ropes (paint cracking) still waiting for answer, no seperator caulking allowed.
- Went to SSS to watch catwalk removal operation, IRWs were removing catwalk section between S16 and S18 at 11:05 AM.
- Paint crew started DTM third coating spray at 11:06 AM.
- There was problem when crew was painting on N50-SW rope, crew tried to fix it and replaced box @ 11:45 AM.
- At 12:00 PM, crew completed N54 - SE & SW DTM repair (3th coating), still have 9 ropes DTM spray needed to be performed this afternoon.
- Mahmoud showed up, talked to him about the status and left field around 12:15 PM.
- Performed paper work after lunch.
- No OT today (03/18/13).

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 191

Date: 18-Mar-2013

Monday



Painter at basket performed gravel grey touchup @N52-SW & DTM third coating on N54



Hot water rinsing at N62



Catwalk removal at the section between N16 & N18



Catwalk removal at the section between N16 & N18