



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 192 Const Calendar Day: 288 Date: 19-Mar-2013 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 46 12 PM 66 4PM 60

Precipitation Condition Partly Cloudy - Possible Rain

Working Day If no, explain:

Diary:

Dispute

Paint Cable System



03-19-13, Tuesday, Partly Cloudy-Possible Rain, 46-66 F - Cable Suspender Rope Paint (North/South Main Span)

- Arrived office around 07:05, checked e-mail, filled out the car log and went to field.
- At field, saw the painting equipment already moved from N50-60 to N62-N72 area.
- At connex, Rex told me that there was no suspender rope rinse & paint operation today due to possible rain today & no manpower reasons. Also he told me QC-Fred was not here today Chris will be available.
- QC - Fred performed condition check, R/N - 71.2 %, Dry T = 53.0 F, DP = 44.5 F, Wet Boud = 48.5 F & Rope Surf T = 51.8 F --> 51.8 - 44.5 = 7.3 F > 5 F OK.
- Painter Rick performed seperator zinc repair (two coating) at S34 - S44 area.
- Rex mansioned that all DTM painting performed yesterday were good except N52 - SW rope which need adding gravel Grey up to second seperator then applying DTM to finish.
- IRWs performed catwalk removal operation at SSS S32 - S34 area.
- Painters performed top suspender rope cleaning at N72 & N74 at 11:15 AM time frame, & steam hot water cleaning at N52 top suspender area.
- Mahmoud showed up, talked to him about the status and left field around 11:30 PM.
- Performed paper work after lunch.
- No OT today (03/19/13).

Attachment



Water dropped down to deck from top suspender (from cable band to



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 192

Date: 19-Mar-2013

Tuesday

catwalk area) cleaning



Steam water cleaning on N52 top suspender area



N74 water cleaning on top of suspender rope (bottom CB to catwalk area)



N72 & N74 water cleaning on top of suspender ropes



Catwalk removal operation at SSS S30-S32 area