



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 122 Const Calendar Day: 288 Date: 19-Mar-2013 Tuesday
 Inspector Name: Woo, Laraine Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition clear, lite wind

Working Day If no, explain:

Diary: Dispute

Paint Cable System

March 19, 2013
 Weather – clear, lite wind

Painting Main Cable – North Main Span

Painters were power washing the suspender clamps at pp50 +/- area this morning and also started painting gravel gray noxyde on the cable band, cable band area. (see Rob Feather's diary)

Painting Main Cable – South Main Span
 METS inspector, Jeff, rejected the gravel gray noxyde on cable band pp60 to 70. Painters did a 2nd coat of noxyde this morning.

Labor
 (0700 to 1730 – 10 hours)
 Sage's crew

Laraine's Hour – 0700 to 1530 (field 0800 to 1200)
 (See Rob Feather's diary for afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120
 AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 AMERICAN BRIDGE/FLUOR, A JV

Labor		RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Painter	RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	SAGE RAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 122

Date: 19-Mar-2013 Tuesday

Painter		RON MORGAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BILL GATEWOOD	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DAN FELIX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GENIER VALDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ADILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>