

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:17 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 779 Const Calendar Day: 289 Date: 20-Mar-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the Favco tower crane , & work on miscellaneous activities . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the Favco tower . Crews had to remove the tower crane access from the platform at 145 meters to the tower main shaft . They had to remove the planks , hand rails , the bumper shims , & the outer collar , & the bracing beam . They started at 7:15 AM. Crews were done at 11:00 AM.

Nicolaus flew the outer collar at 11:05 AM. & he flew the bracing beam at 12:10 PM. Due to the weather conditions crews had to wait for 2 hours for the rain to stop . They continued to work on the tower access at 2:30 PM. Crews had to remove the access frame . They started at 2:35 PM. Crews were done at 3:25 PM. Nicolaus flew the access platform & set it on the W line at 3:30 PM.

Then , crews had to prepare to work on the Favco tower . They had to mobilize their tools , equipments, reroute the air & power lines to the site , prepare the Enerpac high torque machine . & clear the area around the sections . They were done at 5:00 PM.

Richard , Huang , Mardonio , & Mathew had to work on miscellaneous activities on the tower . Huang had to remove the remaining elevator brackets on the North tower shaft between 81 & 112 meters , grind , & clean the surface of the D skin . He started at 7:20 AM. He was done at 12:15 PM.

In the afternoon , Hunag joined the other crews bolting the grillage cover & splice plates

Richard , Mathew , & Mardonio had to work on barricade brackets at 99 meters . Crews had to lay out for the brackets . They started at 7:30 AM. Crews were done at 9:00 AM.

Crews were called to work on the grillage cover plates at 9:15 AM. & work on the West splice plates . They had to mobilize their tools , equipments, bring the nuts , & washers inside the grillage in the West & South shafts . They were done at 12:00 PM.

In the afternoon , crews had to install 150 bolts in the West shafts using 27 mm. X 240mm. bolts DHGM 270040 & DHGM 270042 , install the washers & nuts , & install 4 trash bolts to bring the plates tight .

In addition to that , crews had to work on the grillage bottom cover plates . They had to install 80 bolts using 24 mm. X 80 mm. Bolts . DHGM 240139 bolts . They started at 12:45 PM. Crews were done at 2:30 PM.

After that , crews had to sung , mark 1/2 turn , & tension the bolts on the grillage bottom cover plates . Crews were done at 5:00 PM.

Due to the weather conditions , crews had to stop for 45 minutes waiting for the rain to stop .



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 779

**Date:** 20-Mar-2013 Wednesday

Chris & Clayborn had to work on the Electro Slag Weld repairs on the top 2. 5 meters between 9 & 13 meters . Crews had to work on joint F . Face A . William & Andrew were on the site to work with the welders .

Check William 's report for the welders detailed activities .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Certified Coating crews had to work on the grillage splice plates . Enrique & Armando came to the site at 7:15 AM. Manuel & Robert came at 10:20 AM. Crews had to work on the South & West grillage splice plates . They had to clean the plates , holes , & remove the excess paint & rust . they started at 7:20 AM. crews were done at 12:00 PM.

Crews could not primer the splice plates due the weather conditions ( Rain ) . Crews had to wrap up their tools , & equipments. They left at 1:00 PM.

Charlie had to check on the painters . Check Charlie 's report for the painters detailed activities .

**04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ERIC SPARKS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	0.80	2.00	0.00	2.80		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT						No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>
2288	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW**

CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 779

**Date:** 20-Mar-2013

**Wednesday**

---

Painter	JNM	ENRIQUE GONZALEZ	5.00	0.00	0.00	5.00
Painter	JNM	MANNY BERRIOS-BAQEDANO	5.00	0.00	0.00	5.00
Piledriver	JNM	ARMANDO ABERTA	5.00	0.00	0.00	5.00

☐☐☐