



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 194 Const Calendar Day: 290 Date: 21-Mar-2013 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 43 12 PM 67 4PM 62

Precipitation Condition Partly Cloudy

Working Day If no, explain:

Diary:

Dispute

Paint Cable System

03-21-13, Thursday, Partly Cloudy, 43-68 F - Cable Suspender Rope Paint (North Main Span) & Separator Installation / Paint operation.

- Arrived office around 07:05, checked e-mail, attended safety meeting (08:00 to 08:35 AM), talked to Laraine and went to field.
- At field, saw the painting crew rinsing ropes at N70, two painters were installing separator at N54.
- Roman, John & Doug were checking broken wires at N58 - N54 area.
- At 09:30 Am, crew switch canister from N70 to N52 and performed rinsing on SW rope.
- Talked to METS Rex, he told me that painter need spray gravel grey from top to 120 area on N52 SW rope then final DTM paint for whole SW rope. He also gave me the east pannel separators tasks list for dates on 3/15, 3/18 & 3/19. Painter Rick performed separator variaty works on SSS area.
- After break, two painters continued installing separators on N50 & 54 area.
- At 11:00, paint crew move pump to N52 area ready to performe painting on N52 SW rope.
- Went to pump area talking to painter, he said they will performe DTM on SW rope which was different from gravel grey painting Rex told me early. Asked Rex coming to the N52 area to verify the painting operation & discussed with QA Fred & Samman as well. Later Fred stop the operation and ask painter to perform gravel grey painting on the area above 120 area first then spray DTM tomorrow.
- Crew did not start painting work at N52 instead they went to N62 area to prepare pegalike paint on N62.
- At 11:15, Rex & my self checked the condition at N54 area:
R/N: 51%, Ta= 52F, Wb=49, Dp=40, Tss=53 F, ok to perform painting.
- Mahmoud showed up, talked to him and passed the field status to him, and left job site around 12:00 pm.
- Performed paper work after lunch.
- No OT today (03/21/13).

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 194

Date: 21-Mar-2013

Thursday



Two painters performed separator installation on N50 suspender ropes.



IRWs removed tower frame from tower crane



Two painters performed separator installation on N50 suspender ropes.