



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 784 Const Calendar Day: 295 Date: 26-Mar-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower , work on the erection tower , & work on the Electro Slag Weld repairs . They started at 7:00 AM.

Bruce & Terry had to work on the Electro Slag Weld repairs on the top 2.5 meters between 9 & 13 meters .

Bruce had to work joint F . Face A . Terry had to work on joint J . Face B . Crews had to grind , clean , heat , & weld .

William , Fritz , Robert , Art , Andrew , Darrell , & Jessie were on the site . Check Fritz report 's for the welders detailed activities .

Richard , Huang , & Mardonio had to work on orgami closure & the drainage plates . Richard & Huang had to fit , adjust , cut , tack weld , & weld the plate in place . Crews had to clean & grind the side of the South chimney for the South closure plate , clean & grind the South , North , & middle drainage plates for the QA & QC to MT the plates .

In addition to that , crews had to finish the grillage corner plate . They started at 7:15 AM.

Mardonio had to remove the lifting lugs on the drainage plates (Total 5 Lugs) , grind , clean , & prepare the plates for the QC & QA to MT the plates . He started at 7:20 AM. He was done at 1:00 PM.

Manti & Fred had to work with the welders & they had to MT the drainage plates .

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the erection tower . Crews had to remove the platforms at 99 meters . Crews had to hook the North section of the platform to the crane , remove the bolts , & pull it out of the site . They started at 7:15 AM. Crews were done at 8:00 AM.

After that , crews had to remove the bolts from the South section of the platform . The Favco crane was not available for the crews to pull it out of the site . They had to slide it out , & set it on the South side of the erection tower . Then , cut holes in the center section , hook it to 4 chain falls , & slide , & set it on the West side of the erection tower . They started at 8:20 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to pull out of the site the center & South sections . Nicolaus flew the center section at 12:40 PM. & the South section at 1:10 PM.

Richard , & Aaron had to work on the tower shaft & façade doors . Crews had to install the neoprene & lock cylinders . They started on the façade at 77 meters at 7:15 AM. It was not safe for the crews to work under the dismantling crews . Crews mobilized to work on some repairs on the façade doors at 119 meters . Crews were done at 119 meters at 10:00 AM. Crews were called to work on other activities on the OBG

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 784

Date: 26-Mar-2013 **Tuesday**

at 10:20 AM.

In the afternoon , crews had to repair the façade doors at 109 meters & they had to install the tower shaft door & neoprene on the West tower shaft at 90 meters . They started at 12:40 PM.

Jesus & Jorge came to the site at 10:30 AM. Crews had to work on the tower chimneys , saddle cover plates , & inside the saddle . They had to clean , vacuum , remove the excess materials & debris . They started on the South chimney at 11:00 AM.

Certified Coating crews came to the site at 9:30 AM. Crews had to work on the top of the tower . They had to clean the plates , remove the rust , & prepare the top of the tower to be painted between 145 & 160 meters .

Nick had to work on the North side of the saddle . He had to clean the lower half of the saddle under the F plates . Jorge & Asa had to work on the grillage bottom plates . Crews had to prepare their tools , equipments , reroute the air & power lines . They were done at 10:30 AM. They started to clean at 10:35 AM.

Charlie was on the site . Check Charlie 's report for the painters detailed activities .

In the office , I had to work on my reports for this week . I was done at 3:30 PM. Mohammad had to cover the tower activities after 2:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AARON DAVID	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD HERNANDEZ	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2288	WELDER, 600 AMP	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 784

Date: 26-Mar-2013 Tuesday

04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	CERTIFIED COATINGS COMPANY							
Painter	JNM	ASA CAMPTON	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	NICK REED	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	5.00	2.00	0.00	7.00		<input type="checkbox"/>