



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 233 Const Calendar Day: 295 Date: 26-Mar-2013 Tuesday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition PC and cool

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP staff meeting 0900-1000. Track progress of FW Spencer mechanical piping and dehumidification system installation. Oversee caulking of west loop cable bands and tower shrouds. Oversee painting of the SMS. Misc MEP paperwork and write diaries. Inspect and field release delivery of dehumidification supply and return grills for the tower head.

04-0120F4 Bid Item: 067 C-COA-SCW.067 Seal & Caulk Cable Bands - West of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCW.067
 Proxy for Performance Caulking because their labor information is not in PMIV.
 Damian Wilkinson, Jerry Rico, Joey Leal, and Heath Cook spent three hours caulking the west loop cable bands.

04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2
 AMERICAN BRIDGE/FLUOR, A JV

Diary: Dispute
Cable Band Caulking 067 C-COA-SCE.067
 Proxy for Performance Caulking because their labor information is not in PMIV.
 Damian Wilkinson, Jerry Rico, Joey Leal, and Heath Cook spent three hours caulking the main span cable shrouds.

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 CERTIFIED COATINGS COMPANY

Diary: Dispute
Main Cable Painting 081 0-000-000.081
 I met with John Lyons and Jeff Rickart at 1330 at the pump station under the south main span. They

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 233

Date: 26-Mar-2013 Tuesday

