



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 298 Date: 29-Mar-2013 Friday
 Inspector Name: Feather, Bernard Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 08:00 am 07:00 pm Break: 01:00 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition PC and cool

Working Day If no, explain:

Diary: Dispute
General Comments
 MEP CCO Meeting 0900 to 1000. Track progress of ABF welders installing PS-3 pipe supports on the bike path cantilever beams. Oversee painting of the cable system along the NMS and SMS. Process Submittal 2835R00. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM
 CERTIFIED COATINGS COMPANY

Diary: Dispute
Main Cable Painting 081 0-000-000.081
 I arrived at Tower Elevation 145M at 1345. Victor Ruiz was operating the paint pump and had mixed 4 each 4.2 gallon cans of cans of blue/gray Noxyde. He said they began mixing the paint at 1100, painted until 1200. then resumed painting at 1245-1300 after returning from lunch break. The CCC crew was the NSM from CB 48N to CB 44N then the cable shroud from CB 44N to the tower head. The CCC crew completed painting the NMS at 1445, then moved to the SMS to paint from CB 46S to CB 44S, then the SMS cable shroud. I left the bridge at 1500.
 I returned to the Elevation 145M at 1630. The CCC crew was painting the SMS cable shroud. The major painting was completed at 1700, then the crew touched up the painted area. Touch up was complete at 1720. A total of 7 buckets of paint were used (approximately 29.5 gallons). I estimate approximately 2 gallons of paint were in lines and approximately 1 gallon was left in the last bucket. Estimate 27 gallons of paint was used.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

