



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 135 Const Calendar Day: 310 Date: 10-Apr-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 06:30 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition clear, light wind, mild

Working Day If no, explain:

<p>Diary:</p> <p>Paint Cable System</p> <p>April 10, 2013</p> <p>Weather – clear, light wind, mild</p> <p>Painting Main Cable – North Main Span</p> <p>1.Pp74 to pp98 –No touch up/repairs were performed.</p> <p>2.Pp52 to pp74 – catwalk up to pp50 was removed this morning. Painters prepped the area for pegalink. (see Rob Feather’s diary)</p> <p>3.Pp44 to pp50 - Painter started repair/touch up using the favco crane.</p> <p>NMS</p> <p>Pegalink on CBStatus CB BoltsCB caulkingZinc Button downCable/S Wire 44NDTM 4-2-13 46NDTM 4-2-13 48NDTM 4-2-13 50YDTM 4-2-13 52YYY 54YYY 56YYY 58YYY 60YYY 62YYY 64YY½ (SW, NE not painted) 66YY½(NW, NE not painted) 68YYY 70YY¾(NE not painted) 72Y(not on CB caulking)NN 74Y(not on CB caulking)NNDTM 4-8-13 76YYNDTM 4-8-13 78YYNDTM 4-8-13 80YYNDTM 4-8-13 82YYNDTM 4-8-13 84YYNDTM 4-8-13</p>	<p>Dispute</p> <p><input type="checkbox"/></p>
--	--

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 135 **Date:** 10-Apr-2013 **Wednesday**

86YYNDTM 4-8-13
 88YYNDTM 4-8-13
 90YYNDTM 4-8-13
 92YYNDTM 4-8-13
 94YYNDTM 4-8-13
 96YYNDTM 4-8-13
 98YYNDTM 4-8-13

Painting Main Cable – South Main Span

1.Pp52 to pp102 – Painters worked on punchlist items. QA, Stuart Ross, and I did the inspection from 1500 to 1815. Painters repaired all the items on the punchlist generated last Saturday but new items were found:

- Pp98 – crack/paint separation at 2 areas on the bottom
 - Pp80 – caulking needs repair
 - Pp68 – suspenders need to be painted (caulking not ready)
 - Pp70 - suspenders need to be painted (caulking not ready)
 - New bubbles were found throughout the cable.
- 2.Pp44 to pp50 - Painter started repair/touch up using the favco crane.

Labor

(0700 to 1730 – 10 hours)

NMS - Sage Ray, Bill Paderatz, Bill Gatewood, Dan Felix, Kenny Burman, Genier Valdez, Ron Morgan
 SMS – Manuel Barrios, Daniel Duran, Jorge Diega, Carlos Esparza, Edilberto Leon, Arturo Valencia, Victor Ruiz, Isaac Galicia

Laraine's Hour – 3 hours OT - 0700 to 1900 (field 0930 to 1815)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 135 Date: 10-Apr-2013 Wednesday

Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		VICTOR RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		NICK REED	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>