



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 243 Const Calendar Day: 317 Date: 17-Apr-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition Clear, windy, AM; clear wqrm, breezy PM

Working Day If no, explain:

Diary: Dispute
General Comments
 Track progress of FW Spencer installation of mechanical piping and dehumidification ductwork. Process RFI 3262 and 3263. Prepare draft letter for Submittal 3441R07. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)
 F.W. SPENCER AND SON, INC

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute
Bike Path MEP 126 0-000-000.126
 Rick Kickvee welded the pipe joint for the 4" CA line along the bike path at PP 19 and PP 21. New hire James Perry assisted.

04-0120F4 Bid Item: 127 0-000-000.127 COMPRESS AIR (3 NPS) (T1 TOWER)
 F.W. SPENCER AND SON, INC

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary: Dispute
Tower Piping 127 0-000-000.127
 Dave Law and Narscio Biagi spent 5 hours removing the temporary spring pipe supports for the 2" DW and 3" CA lines. These supports are no longer needed now that the permanent PS-25 is attached.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM
 F.W. SPENCER AND SON, INC

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
None of the Above	JNM	MARCOS ACOSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 243 Date: 17-Apr-2013 Wednesday

Diary:

Dispute

Dehumidification System 128 0-000-000.128

Steve Gwizdak and Steve Moseley spent the shift laying out the SS ductwork in the south cable anchorage on the east side of the bridge.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	3.00	0.00	0.00	3.00		<input type="checkbox"/>

Diary:

Dispute

CCO 187 Extra Work at Force 001 0-MSI-EFA.187
Account

Dave Law and Narciso Biagi spent three hours installing lock nuts on the hanger rods for the PS-25 at the tower head. No RFI was drafted for this work; the work was directed by the Department.