



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 337 Const Calendar Day: 324 Date: 24-Apr-2013 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 2:00

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 64
 Precipitation none Condition cold & windy

Working Day If no, explain:

Diary:

Dispute

Work description.

04/24/2013

Diary April 24, 2013

The ABF crew continued replacing and tensioning the A325 22mmx120mm bolts connecting the cable suspender split collars to the top flange of the suspender bracket with the new bolts with the following specifications:

- Grade: A325-1 MG
- Size: 7/8"x4-3/4"
- Part # : HDG57-43
- Set # : DHG72797

The replacement was performed at the Panel Points WPP48, WPP90, WPP92, and WPP94 in the W-Line and EPP64, EPP66, EPP68, EPP70, EPP72, EPP74, EPP76, EPP78, EPP80, EPP82 EPP84, and EPP86 for the E-Line.

The bolt testing started in the afternoon from WPP94, Salvador Merino from Smith Emery and Ben Jones, the ABF engineer were present. The torque test value of 920 N.M. from the head was not achieved by the torque meter and applying extra moment caused breaking one bolt at the WPP92. It was concluded that the torque meter is not calibrated and cannot show the correct value. The testing was postponed to the next day until a proper torque meter is available.

ABF Crew: (worked 10 hrs.)

- John Rocha
- Carlos Alvarado
- John Filstrup (8 hrs. 2 hrs. elsewhere)
- Jacob Peterson (8 hrs. 2 hrs. elsewhere)
- Hayes Batiste
- Rigovertto Garcia

Prepared by: Abbas Iranmanesh (2 hrs. OT)

04-0120F4	Bid Item: 067	C-SUS-SCC.067	Install Suspender Clamps, Separators, Collars
-----------	---------------	---------------	---

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 337

Date: 24-Apr-2013

Wednesday

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB PETERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN FILSTRUP	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCHA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>