



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:10 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 808 Const Calendar Day: 325 Date: 25-Apr-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 03:00 pm Break: Over Time: 01:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

In the morning , I had to go to Dutra yard in Alameda for the fender concrete pour . I had to load my concrete test equipments & molds . I left at 6:30 AM.

Dutra concrete pump & crews came to the site at 6:45 AM. Crews had to work on the concrete pour for RN 3C & RN 4D sections . They had to set he pump & connect the hoses . They were done at 7:10 AM.

The 1st concrete truck came to the site at 7:05 AM. Crews had to prime the pump . They were done at 7:25 AM. The concrete pour started at 7:30 AM.

Crews had to stop 4 times to clean & change the hoses . The concrete pour was done at 1:30 PM. The finishers were done at 1:40 PM.

120 cubic meters were delivered to the site . 118 cubic meters were used . I had to make 4 test cylinders . I came back at 2:10 PM.

In the office , I had to work on the concrete tickets , my report . I was done at 3:00 PM.

04-0120F4 Bid Item: 039 T-FDS-PRC.039 Tower Fender System Pre-cast

DUTRA MATERIALS

