



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:38 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 153 Const Calendar Day: 333 Date: 03-May-2013 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition -clear, light wind am, moderate wind pm, warm

Working Day [checked] If no, explain:

Diary:

Dispute

Paint Cable System

May 3, 2013
Weather -clear, light wind am, moderate wind pm, warm

[checkbox]

Painting Cable System - Suspender Bracket W-Line

1.Painters started GG Noxyde this morning at 0800 and finished around noon, pp10-pp20.

Status

PPCleaningZinc 1st coatZinc 2nd coatPegalinkBG NoxydeGG Noxyde
104-29-13In progress5-1-135-2-135-3-13
124-29-134-29-135-1-135-2-135-3-13
144-29-134-29-135-1-135-2-135-3-13
164-29-134-29-135-1-135-2-135-3-13
184-29-134-29-135-1-135-2-135-3-13
204-29-134-29-135-1-135-2-135-3-13
22
24
26
28
30
32
34
36
38
40

Painting Structure Steel - Suspender Bracket W-Line

1.Painters applied 200HS at pp34 at 0945. Pp34 was painted with 979 at around 1345.
2.Painters started striping and spraying interfine 979 in the morning from pp22 and finished up to pp34.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 153    **Date:** 03-May-2013    **Friday**

3.Painters started painting the underside of the SB top flange in the afternoon, pp12 to pp30 were completed

4.Painters started striping/spraying 200HS at pp36 at 1300 and finished up to pp40.

**Status**

PPCleaningZinc 1st coatZinc 2nd coat200 HS 979 (split collar/top plate)979 (SB top flange)

- 104-26-134-30-13/5-1-135-1-135-3-13
- 124-22-134-22-134-27-134-30-13/5-1-135-1-135-3-13
- 144-22-134-23-134-27-134-30-13/5-1-135-1-135-3-13
- 164-22-134-23-134-27-134-30-13/5-1-135-1-135-3-13
- 184-22-134-23-134-27-134-30-13/5-1-135-1-135-3-13
- 204-23-134-23-134-27-134-30-13/5-1-135-1-135-3-13
- 224-23-134-23-135-2-135-3-135-3-13
- 244-23-134-23-135-2-135-3-135-3-13
- 264-23-134-23-135-2-135-3-135-3-13
- 284-23-134-23-135-2-135-3-135-3-13
- 304-23-134-24-135-2-135-3-135-3-13
- 324-23-134-24-135-2-135-3-13
- 344-24-134-24-135-3-135-3-13
- 364-25-135-3-13
- 384-25-135-3-13
- 404-25-135-3-13
- 444-25-13In progress
- 464-25-13In progress

Painters continued setting up containment. From pp36 to pp44 completed.

**Labor**

(0700 to 1730 – 10 hours)

Billy Paderatz, Sage Ray, Dan Felix, Nick Reed, Billy Gatewood, Genier Valdez, Ron Morgan, Kenny Burman, Joel Costa, Thomas Doss  
 Marco Oduno, Hernandez Ignacio

Laraine's Hour – 1 hours OT - 0700 to 1700 (field 0930 to 1630)

|                             |                      |                      |   |
|-----------------------------|----------------------|----------------------|---|
| <b>04-0120F4</b>            | <b>Bid Item: 067</b> | <b>C-PWS-116.067</b> | <b>Install &amp; Adjust PWS 116-120</b> |
| AMERICAN BRIDGE/FLUOR, A JV |                      |                      |   |

|                             |                      |                      |                                     |
|-----------------------------|----------------------|----------------------|-------------------------------------|
| <b>04-0120F4</b>            | <b>Bid Item: 081</b> | <b>0-000-000.081</b> | <b>CLEAN AND PAINT CABLE SYSTEM</b> |
| AMERICAN BRIDGE/FLUOR, A JV |                      |                      |                                     |

| <b>Labor</b>                                   |       |                |        |        |        |       |         |                          |
|--|-------|----------------|--------|--------|--------|-------|---------|--------------------------|
| Trade  | Class | Name           | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                |        |        |        |       |         |                          |
| Painter  |       | LUIS PANYAQUA  | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Painter  |       | ALBERT SERRANO | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Painter  |       | GENIER VALDEZ  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Painter  |       | DAN FELIX      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Painter  |       | BILL GATEWOOD  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Painter  |       | BILL PADERATZ  | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Painter  |       | CARLOS ESPARZA | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |
| Painter  |       | RAFAEL SERRANO | 0.00   | 0.00   | 0.00   | 0.00  |         | <input type="checkbox"/> |

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Woo, Laraine    Diary #: 153    Date: 03-May-2013    Friday

|            |     |                     |      |      |      |       |                          |
|------------|-----|---------------------|------|------|------|-------|--------------------------|
| Painter    |     | MANUEL BARRIOS      | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | RICARDO MALAGON     | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | EDILBERTO LEON      | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | LEON CIRNEY         | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | RON MORGAN          | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | RICHARD SALCIDO     | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | BRANDON GAYA        | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | SAGE RAY            | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | JORGE DIEGA         | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | DANIEL DURAN        | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | CHRIS MAZZA         | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | RON BUBB            | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | JOEL COSTA          | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | HERNANDEZ IGNACIO   | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | KENNY BURMAN        | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | ISAAC GALICIA       | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | VICTOR RUIZ         | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | HECTOR GUTIERREZ    | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | JUAN CARLOS SALAZAR | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX           | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | JUAN JIMENEZ        | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Ironworker | JNM | RYAN EVANCHIK       | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | MARCO ODUNO         | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | RICARDO PERSILLA    | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | FERNANDEZ GONZALES  | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | GARY MARTIN         | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | ARTURO VALENCIA     | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | NICK REED           | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | FRANCISCO SERRANO   | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |
| Painter    |     | THOMAS DOSS         | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter    |     | JUAN HERNANDEZ      | 0.00 | 0.00 | 0.00 | 0.00  | <input type="checkbox"/> |

