



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 767 Const Calendar Day: 340 Date: 10-May-2013 Friday
 Inspector Name: Brignano, Bob Title: Transportation Engineer
 Inspection Type:
 Shift Hours: Break: Over Time:
 Federal ID:
 Location:
 Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition overcast

Working Day If no, explain:

Diary: Dispute

General Comments

BOLTS FOR MEP AT HINGE A (MEP CCO);
 HIGH STRENGTH FASTENER ASSEMBLY PRE-INSTALLATION TESTING:

Three rocap lots from LeJeune bolt shipment number 177 are tested today. At Pier 7 Warehouse, test rotational capacity, minimum tension verification, and inspection torque for high strength bolt assemblies from 1000 to 1200 for 2 hours. CT witness by Bob Brignano; ABF Engineers are Chris Bausone, Bill O'Sullivan, and Kelvin Chen. The equipment is the Bolt Testing Conex ABF ID 002079 and the Skidmore Model HT 4000 ABF ID 000612. Testing is for 3 rocap lots 3/4" diameter. See the attached Bolt Test Form for details of the testing.

Note that today is ABF Engineer Chris Bausone's last day on the job.

