



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:10 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 647 Const Calendar Day: 347 Date: 17-May-2013 Friday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

### Weather

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition not recorded

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

MEP CCO meeting 0900-1000. Track progress of FWS mechanical piping installation. Track progress of FWS installation of stainless steel ductwork inside the east anchorages. Field release CCO 229 PS-3 pipe supports delivered to Pier 7 today. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)  
 F.W. SPENCER AND SON, INC

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	6.00	0.00	0.00	6.00		<input type="checkbox"/>

**Diary:** Dispute

**Mechanical Piping Installation 126 0-000-000.126**

Tim Esquivel and Jim Perry spent the shift welding spools of 4" CA line to be installed along the bike path.

Dave Law and Narciso Biagi assisted for 6 hours with the moving of material.

The crew used a welding machine and small tools in performance of this work.

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM  
 F.W. SPENCER AND SON, INC

**Diary:** Dispute

**Dehumidification System 128 0-000-000.128**

Steve Gwizdak, Mark Yip, Steve Mosley, Craig Perry, and Ignacio Aranda spent the shift competing the install of the east anchorage reactivation air ductwork inside the WB bridge splay chamber.

CCO-229 Bid Item: 002 0-ALS-ALS.229 Compressed Air Line Pipe Support  
 F.W. SPENCER AND SON, INC

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Feather, Bernard    Diary #: 647    Date: 17-May-2013    Friday

Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00	<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	2.00	0.00	0.00	2.00	<input type="checkbox"/>

### Diary:

Dispute

#### Material Inspection                      002    0-ALS-ALS.229

At 1000, Dave Law called to inform me that the CCO 229 pipe supports had arrived and were in the FWS yard at Pier 7. At 1130, I went to they yard and inspected the material, then pulled the orange tags and COC package.

Dave Law and Narciso Biagi spent approximately 2 hours unpacking the material.