



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 325 Const Calendar Day: 354 Date: 24-May-2013 Friday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 60 - 70 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

I attended a 1 hr staff meeting today.

ABF installed access at E2 and surveyed for E2 retrofit under CCO 327. See ABF invoice 12021.

ABF labor:

Adam Reeve-Engr-6HR
Barry Rathman-Safety-2.5 HR
OE-ADAMS-CCOP-David Adams on E2 fix-4 HR ST-2 HR OT

2-SYA on E2 Fix:
OE-BONNICI-4HR ST-1.5 HR OT, OE-ZBYCZIK-4HR ST-1 HR OT

9-IWS on install access at E2:
IRNW-BISKNER-4 HR ST, IRNAP-CHAMBERLAIN-4 HR ST, IRNAP-DUSKIN-4 HR ST, IRNW-B.SMITH-
4 HR ST, IRNW-BENNINGHOVE-2 HR OT, IRNW-ALFARO-2 HR OT, IRNAP-MIRANDA-2 HR OT,
IRNAP-BLANCO-2 HR OT, IRNW-MECHE-2 HR OT

IRNW-Scott Smith-IWSS-2 HR ST-1 HR OT
OEJ2-TAYLOR on install access at E2-8 HR ST-2 HR OT

ABF EQUIPMENT UNDER CCO 327:

CREW BOAT-3.75 HR
TUG BOAT-2.5 HR ST-2.25 OT
FUEL FOR BOATS-1 HR
000424-TRUCK-3 HR
000772-TRUCK-6 HR
000055-TRUCK-2.5 HR
002154-HCESP-8 HR ST-2 HR OT
002417-TRUCK-5.5 HR ST
000439-ENGSV-5 HR ST
000431 ENSV-5 HR ST
000061-TRUCK-5.5 HR ST



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 325

Date: 24-May-2013 **Friday**

PURCHASE FLOATION VESTS FOR CORING AND CARING WASTEWATER TREATMENT WORK-
\$3,526.84

ECO Bay Services worked on controlling the water and the concrete from the operations.
Mauricio Parra is the FM. He and 3 others worked 12 hours. 6-workers for 8 hr.

Conco had 7-laborers and 7-carpenters doing chipping and platform installation.

Penhall appeared to be doing coring. FM-Mike Bernhardt was present and approximately 8 other laborers
with Penhall were working.

Rainforrent had two guys assisting ECO Bay in containing the excess water. Joye Macias is the foreman
and Jesse Valenzuela was the other worker. 2 Baker tanks are on the piers at the base of E2.