



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:24 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 326 Const Calendar Day: 355 Date: 25-May-2013 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: Over Time: 10:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 60 - 70 4PM 50 - 60

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

Penhall Company was core drilling today. It appeared that they had 7 workers total. Further, it appeared that 1-core had been completed yesterday, 3-core today were worked on, 10-total core to be done, 7-core through the east side of E2 from the west side on the W-line, and 4-core total completed plus 3 working on today.

Penhall charged 3 workers core drilling, 3 workers sawing, overtime for the workers, travel, and 1 worker doing "subversion". I am not quite clear what the term subversion means.

ABF surveyed the core drilling locations and shear key cut outs. Also, crews supported E2 subcontractors. ABF work is under CCO327. See ABF EXTRA WORK BILL 12025.

ABF labor 10hr:

OE-ADAMS-CCOP-10 HR OT

2SYA-9hr:

OE-BONNICI-9.5 HR OT, OE-ZBYCZIK-9 HR OT

Levi Gatsos-Engr-10HR

Safety-DANA HANGEN-10 HR

2-OE:

TAYLOR-10 HR OT, KELLER-10 HR OT

ABF Equipment:

Radios 7ea.

TRUCK-survey-000424-9.5 HR OT

TRUCK-SURVEY-000772-9.5 HR OT

ENGSV-000431-Leica Total Station-9hr OT

ENGSV-000439-Leica Level-9hr OT

HCESP-002154-60 Ton Hydro-10hr OT

ELGEN-002302-Generator 800kv-10hr OT

AIRCP-000001-Air Compressor-10hr OT

TRUCK-Safety-000055-10hr OT

TRUCK-Engr-002417-10hr OT



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 326

Date: 25-May-2013 Saturday

UNDER CCO 325, Conco was working on chipping and platform installation.

EQUIPMENT UNDER CCO 325:

04-TRUCK-8 HR ST-2 HR OT

05-TRUCK-8 HR ST-2 HR OT

06-TRAIV-8 HR ST-2 HR OT

MATERIAL/SPECIALISTS UNDER CCO 325:

CONSUMABLES-132 UNITS

BRIDGE TOLLS-14 UNITS

RADIOS-3 EA - 24 UNITS

LABOR UNDER CCO 325:

CPT-FOREMAN-MCDOWELL-4 HR OT

CPT-REITZ-8 HR OT-2 HR DT

CPT-VALENZUELA-8 HR OT-2 HR DT

CPT-GARCIA-8 HR OT-2 HR DT

CPT-MCDOWELL-8 HR OT-2 HR DT

CPT-ZARAGOMEZ-8 HR OT

CPT-ESTRADA-8 HR OT-2 HR DT

CPT-ESQUIVEL-8 HR OT-2 HR DT

LBR-FOREMAN-BEDOLLA-8 HR OT-2 HR OT

LBR-FOREMAN-FINELY-8 HR OT-2 HR OT

LBR-ONATE-8 HR OT-2 HR OT

LBR-PAREDES-8 HR OT-2 HR OT

LBR-H. DURAN-8 HR OT-2 HR OT

LBR-R. DURAN-8 HR OT-2 HR OT

ECO Bay Services laid poly down on the west side, placed caulk in gaps of concrete deck, and assisted Penhall in coring holes. 4 workers-10hrs, 6 workers-8hrs