



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 8:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 011 Const Calendar Day: 366 Date: 05-Jun-2013 Wednesday

Inspector Name: Gagnier, Pamela Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 07:30 PM Break: Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 11-Apr-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

E2 Shear Key Modifications

CCO 325 - Conco - Don McDowell (Carpenter FM - 8 hours), Ralph Gomez, Ricky Valenzuela, Robert Garcia, Danny McDowell, Pedro Estrada all Carpenters. Pat Finley (Labor FM), Ralph Onate, Andrew Reitz, Juan Paredes, Humberto Duran, Manuel Casas, Ramiro Duran, Juan Zermeno, Jose Delgadillo, Ray Bedolla all Laborers and Everyone worked 8 regular hours plus 2 hour OT unless otherwise noted.



Today they continue drilling holes for #19 dowels on E2E East face. Approximately 1/2 way completed.

Stopped chipping/bushing keyways and vertical surface at E2W West face approximately 3/4 way complete. No work at E2W East.

Carpenters are also removing scaffold and raising lowering suspended platforms. They also have a small crew at pier 7 in ABF yard taking apart wood panels to rebuild for E2 concrete forms.

Penhal - CCO 326 - S. Calderon (LBRJRN) 8 Reg Hrs, 4 OT Hrs, M. Mendoza (LbrJrn) 8 Reg Hrs, 3.5 OT Hrs, M. Jimenez (Lbr/Jrn) 8 Reg Hrs, 3.5 OT Hrs - Crew is cutting for key ways at E2E West face. Also 1 guy is coring additional hole E2E @ 8:30am have cored approximately 13 feet. During coring operation - cored through #25 horizontal rebar running transverse to cross beam - #25 rebar inside of core therefore core sections cannot be removed for approximately the last 7 feet. Finished this core today See attached photo.

ECO Bay - CCO 326 - On site doing SWPPP for Penhal. See B. Wolcott diary for labor & equipment.

Rain-4-Rent - CCO 326 - 3 workers on site for 1 hour.

CCO 327 - ABF - 7 workers onsite mobilizing In Place Machinings equipment. 12 hours shift.

Surveyors on site doing layout for machining shear key at E2W.

CCO 319 - In Place Machining (NPM) - T. Rouse (4M), D. Odee, S. Mentovay - 12 hour shift
On site today continue mobilizing machining equipment. NPM will start at E2W - will work 12 hour shifts 7 days per week. Expect to take 3 weeks to complete both shear key bases.

Inspectors Remarks:

Worked 4 hours overtime to cover field activities.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Gagnier, Pamela

Diary #: 011

Date: 05-Jun-2013

Wednesday

Attachment



E2W Additional Core Debris 1st 32 inches - #43 Rebars in Beginning of Core



E2E Additional Core 7 foot Solid Section East End - #43 Rebars



E2E Additional Core Debris 1st 10 feet - #57 Longitudinal Rebars

E2W Additional Core Debris 1st 32 inches

E2E Additional Core Debris 1st 10 feet

E2E Additional Core 7 foot Solid Section West End - #57 Rebars