



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:23 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 337 Const Calendar Day: 369 Date: 08-Jun-2013 Saturday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: Over Time: 10:45

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 60 - 70

Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

General Comments

UNDER CCO 327, ABF CLEANED UP AT E2. LOADED OUT, MOVED, HANDLED SUBCONTRACTOR'S EQUIPMENT AND MATERIAL.

ABF EQUIPMENT UNDER CCO 327:

- 000582-TRUCK-6 HRS OT
- 000583-TRUCK-6 HRS OT
- 000349-TRUCK-6 HRS OT
- 002002-ELGEN-12 HRS OT
- 002154-HCESP-12 HRS OT
- CREW BOAT-0.75 HRS
- ENGINEER'S BOAT-0.5 HRS
- FUEL FOR BOATS-1 UNIT

002321-HCESP-5 HRS OT

ABF LABOR UNDER CCO 327:

- ENGINEER-REEVE-8 HRS ST-4 HRS DT
- SAFETY-RATHMAN-2 HRS OT
- IRNW-S.SMITH-4 HRS DT
- OE-ALGER-2 HRS OT
- OE-TAYLOR-4 HRS OT
- IRNW-DRAPER-6 HRS OT
- IRNW-COCHRAN-6 HRS OT
- DEGUZMAN-6 HRS OT
- MACDONALD-6 HRS OT
- BENNINGGOVE-4.5 HRS DT

UNDER CCO 314, ABF GRINDED SHEAR KEY BOLTS. WORKED ON TOWER BOLTS. SUPPORTED ROD CUTTING AND GRINDING AT PIER 7.

ABF EQUIPMENT UNDER CCO 314:



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wolcott, Brian

Diary #: 337

Date: 08-Jun-2013

Saturday

002306-FKLFT-4 HRS OT
002246-SAWCH-8 HRS OT
000061-TRUCK-4 HRS OT
002066-ELGEN-2 HRS OT
002067-ELGEN-2 HRS OT

ABF LABOR UNDER CCO 314:

ENGINEER-SINGH-4 HRS OT
IRNW-DRAPER-2 HRS OT
IRNW-COCHRAN-2 HRS OT
IRNW-DEGUZMAN-2 HRS OT
IRNAP-MACDONALD-2 HRS OT
IRNW-BOWLES-8 HRS OT
IRNW-COSTA-2 HRS OT
IRNAP-BISKNER-2 HRS OT
IRNW-MECHE-2 HRS OT