



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:41 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 352 Const Calendar Day: 374 Date: 13-Jun-2013 Thursday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 am 07:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 70 - 80 4PM 70 - 80
Precipitation none Condition Sunny & Hot

Working Day [checked] If no, explain:

Diary:

Dispute

Paint

[checkbox]

Thursday, June 13, 2013

- Safety Meeting at 8:00;
•Completion of Estimate 87, pay item 81: Cable Paint System;
•Documentations;
•In the Field at about 14:30 where the following actions were underway:
[checkbox] PP 60N.: remains the same as on Monday with the 200 HS stripe coat of the Split Collar (S/C) & Cover Plate (C/P), w/ no paint on the suspender ropes (S/R) inside the brackets; No Interzinc 52 (I/Z52) Touch-up (T/U) on brackets;
[checkbox] PP 62N: Only I/Z52 T/U of the S/C & C/P bolts (same as Monday);
[checkbox] PP 64N to 74N: These are the locations were the S/Rs received BGN & GGN yesterday and DTM today; The S/Cs & C/Ps remain in 200HS with the brackets T/U with I/Z52 already but not in Inter-Fine 979 (I/F 979) yet;
[checkbox] PP 68N: At about 16:15, Issac & Alfredo were doing DTM T/U on the Sockets. It is the last of the 64 thru 74 to receive DTM on socket;
[checkbox] PP 70N thru 74N: Socket T/U done already (by 16:15);
[checkbox] PP 72N & 74N: At about 16:45 Victor Cruz abrading the S/C & C/P lightly ahead of I/F 979 application tomorrow. These locations are in 200HS at this time;
[checkbox] PP 76N & 78N: At about 16:45, Valentino and Armando Abitia doing DTM T/U on the S/Rs at 76N with the I/F T/U coming up tomorrow for both (on the brackets);
[checkbox] PP 80: At 16:55, Manny Ramirez finished the I/F T/U of the bracket on the East side and did not get a chance to complete this bracket;
[checkbox] PPs64-80: S/Rs are all in DTM;
[checkbox] PPs 80N thru 90N: I/F T/U done;
[checkbox] PPs 92N thru 102N: All the brackets have been bought off today by Stuart Ross (QA). Brackets at PPs 10 thru 56N have been bought off, already.
[checkbox] PPs 104S - 110S: All brackets have been painted except for the sockets and the bracket flange directly underneath them that remain in Gravel Grey Noxyde (GGN). Also, at PPs 104 & 106, where the sockets are below the bracket, the shim stack along with the sockets are in GGN;
[checkbox] PPs 112S thru 118S: They are all completely painted except for the one at 118, which is in a containment. The shroud is the location that is contained in advance of the paint application;

Hours worked: 11 (7:30 - 19:00)

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

CERTIFIED COATINGS COMPANY

Labor

Trade Class Name RT Hrs OT Hrs DT Hrs Total Remarks Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Soheilifard, Saman **Diary #:** 352 **Date:** 13-Jun-2013 **Thursday**

Contractor:								
Painter	APP	Victor Ruiz	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Issac Galicia	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Alfredo Guitierrez	0.00	0.00	0.00	0.00	<input type="checkbox"/>	
Painter	JNM	Manuel Ramirez	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Valentino Luna	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	luis ventura	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Armando Abitia	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Juan Salazar	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	Adolfo Valencia	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Painter	JNM	ARTHURO Valencia	8.00	2.00	0.00	10.00	<input type="checkbox"/>	

Attachment



Bracket110SMS-Sockets:GravelGreNoxyde



Bracket@WPP68: DTMAplicationToSuspenderRopes



Bracket@WPP76: DTMAplicationToSuspenderRopes



NoxydeRepairOnCB@WPP98