



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 852 Const Calendar Day: 382 Date: 21-Jun-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 21-Sep-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . They started at 7:00 AM.

Richard , Alex , & Lonny had to mobilize their tools , equipments, Mag drills , air , power lines from 53 meters to the diaphragms at 9 meters , & fly the tools box & set it on the top of the footing box . They started at 7:15 AM. Crews were done at 12:00 PM.

In the afternoon , crews had to fit in place the top & bottom angles for the ring beam , set shims where is required , lay out of the holes on the shims .

Tower crews were done at 5:00 PM. They had to wrap up their tool & equipments . Crews left at 5:15 PM.

Dutra crews had to work on the preparation for the fender erection CCO # 289 . Luke , Mickey , & Sam came to the site at 6:50 AM. Dave & Jon Paul came at 8:00 AM.

Dave had to operate the American crane . Jon had to work on the barges rigging materials to & from the site .

Luke , Mickey , & Sam had to work on the top of the footing box . Crews had to remove the plywood top cover & the vertical supports . They started at 7:10 AM. Crews had to fly , set the catwalk between the barge & the footing box , fly to the site the air compressor , connect the hoses . They were done at 9:00 AM. They started to chip out the back supports at 9:05 AM.

In addition to that , crews had to work on house keeping , fly out of the site , & set the materials on the hauling barge .

Dutra crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

( For CCO # 289 . For all Employees 8.0 Regular Hours )

In the office , I had to work on my report. I was done at 3:30 PM.

04-0120F4 Bid Item: 039 T-FDS-CIP.039 Tower Fender System Cast-in-place Concrete

DUTRA MATERIALS

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: DUTRA MATERIALS								

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 852    **Date:** 21-Jun-2013    **Friday**

Piledriver	JNM	LUKE PAULK	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	SAMI TAVAKE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	MICKEY THIELE	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Piledriver	JNM	JON - PAUL CHENEY	7.00	0.00	0.00	7.00	<input type="checkbox"/>
Operator	OTH	DAVE AVILAS	8.00	0.00	0.00	8.00	<input type="checkbox"/>

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> DUTRA MATERIALS							
*E0170562						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0160562	MARINE, STEEL BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0110562	MARINE EQUIPMENT, DECK BARGE					No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

**04-0120F4    Bid Item: 053    T-L01-SFW.053    Tower Lift 01 Strut Façades West Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>