



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 587 Const Calendar Day: 388 Date: 27-Jun-2013 Thursday
 Inspector Name: Wright, Doug Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 AM 03:45 PM Break: 00:30 Over Time: 00:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

CCO-314 A354 rod testing

Today I was doing misc work for the CCO-314 work of A354, Grade BD rod testing.

- At 07:00, I arrived at the pier-7 office.
- From 07:00 until 08:00, I did misc office work.
- From 08:00 until 08:30, I attended the weekly project safety meeting.
- From 08:30 until 09:00, I walked around the warehouse & the pier-7 yard to check for any ongoing CCO-314 work. None was noticed.
- From 09:00 until 11:30, sorted through the A354 rods for the S1 & S2 shear keys, & started to label some pieces that will be tested in accordance with State letter 11887.
- From 11:30 until 12:00, lunch.
- From 12:00 until 12:30, I walked around the warehouse & the pier-7 yard to check for any ongoing CCO-314 work. None was noticed.
- From 12:30 until 14:30, I continued to sort & label the A354 rods for the S1 & S2 shear keys that will be tested in accordance with State letter 11887.
- From 14:30 until 15:00, I walked around the warehouse & the pier-7 yard to check for any ongoing CCO-314 work. 2 iron-workers were doing CCO-314 work. They were using the band saw to square one edge of the S1-S2 rods. Also, they were grinding to remove galvanizing from one end of the rod.
- From 15:00 until 15:45, I wrote my diary for the day & checked email.

CCO-314 labor hours today:

- Barry Rothman - 4 hours (2 reg & 2 OT)
- Bob Russell - 4 hours (2 reg & 2 OT)