



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 291 Const Calendar Day: 393 Date: 02-Jul-2013 Tuesday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Clear, warm

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 MEP Staff Meeting 0900-1000. Track Progress of FWS mechanical piping and dehumidification system installation. Process RFI 3367R00. Discussions with Leigh Barnes, CT METS lab, with regard to IERBYS paving. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 121 0-000-000.121 CCSF RECLAIM WATER (6 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	2.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute  
**Mechanical Piping** 121 0-000-000.121  
 Wayne Ellis, and Ian Burkhart spent the shift (10 hours) removing sections of 6" DIP at the PS-12 locations. These sections are to be replaced with sections of 6" DIP with welded thrust collars attached.   
 Narciso Biagi assisted in this operation by operating the fork lift.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Plumber/Pipefitter	FOR	TOM COLOMBO	7.00	2.00	0.00	9.00		<input type="checkbox"/>

**Diary:** Dispute  
**Bike Path Piping** 126 0-000-000.126  
 Jim Perry, Rick Kiiikvee, and Barry Mallaney spent the shift fabricating the diversion around the belvedere light post pedestal at PP 121.   
 Tim Esquivel and Josh Johnson spent the shift welding sections of 4" CA piping at PP 113S, 115S, and 117S.

## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Feather, Bernard    Diary #: 291    Date: 02-Jul-2013    Tuesday

Tom Colombo assisted in these operations as the general foreman.

**04-0120F4      Bid Item: 128      0-000-000.128      DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**Dehumidification System                      128      0-000-000.128**

Steve Gwizdak and Steve Moseley spent the shift working on the final sections of ductwork for the dehumidification system at the east anchorage, EB bridge.

I informed Steve G. that the painting requirements for the ductwork supports and hangers has been waived, with the exception of those outside the dehumidified chambers. However, the supports and hangers were cut from longer stock. The bare metal ends of the cut material will have to be painted with a Department approved zinc rich primer.

**CCO-045      Bid Item: 002      0-IPP-EFA.045      Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

**Diary:**

Dispute

**DIP Painting    002      0-IPP-EFA.045**

Charlie Stuart, METS paint inspector, evaluated the dry film thicknesses (DFT) of the paint on the DIP which had been finished painted on 7-1-2013. The DFT met the specifications detailed in CCO 45S3 and S4.

Rubin Soto indicated that he had to blast and prime 6 DIP lock wedged (for attaching the bell end of the DIP to the weld ring end. He said that he will spend about an hour on this work.

**CCO-187      Bid Item: 001      0-MSI-EFA.187      MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	FOR	TOM COLOMBO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute

**CCO 187 Extra Work at Force                      001      0-MSI-EFA.187**

**Account**

Narciso Biagi spent approximately 2 hours laying out and marking the PS-14 pipe supports which will be trimmed and modified per the direction given in the response to RFI 3361R00.

Tom Colombo assisted this operation as general foreman for approximately 1 hour.

**CCO-321      Bid Item: 001      0-BDW-EFA.321      IERBYS Building Work**

CONCO PUMPING

**Diary:**

Dispute

**IERBYS Site work    001      0-BDW-EFA.321**

---

## **Daily Diary Report by Bid Item**

**Job Name:** 04-0120F4

**Inspector Name:** Feather, Bernard

**Diary #:** 291

**Date:** 02-Jul-2013

**Tuesday**

---

Proxy for CCO 335 because that CCO information is not in PMIV.

I sent the IERBYs HMA mix design to the CT lab for approval. The mixes came back rejected. I discussed the issues with Leigh Barnes, CT. He said that the mix designs were out of date. This information was passed on to ABF, Miles Miller.